

Lower Coquille River Wetland and Stream Enhancement

Project Description:

This project site is located on a well-maintained organic dairy off the Lower Coquille 5th-field watershed and is identified as having high intrinsic potential (HIP) for overwintering habitat for juvenile Coho Salmon. The Lower Coquille River Wetland & Stream Enhancement project will improve wetland complexity, add sinuosity to approximately 1 stream mile, and open up native fish access to 1 stream mile of desired habitat.

Accomplishments of this project as of 2017 include replacing a failing tidegate to a fish-friendly MTR-regulated tidegate, restoring a sinuous channel network, planting 5 acres of culturally and ecologically significant species, and installing 6,000 feet of wildlife-friendly barbed wire fencing.

Grants and In-Kind Funding: \$345,240

Project Partners:

- Coquille Watershed Association, Board Members, and Council Volunteers
- Coquille Indian Tribe
- Oregon Department of Fish and Wildlife
- USFWS
- Private Landowners

Required Permits:

- DSL & USACE removal/fill permits
- County floodplain certification

TIDEGATE COMPARISON



Inadequate tidegate before replacement



Newly replaced fish-friendly tidegate: 6'x60' Trench Coat culvert with Nehalem Marine Tidegate

Beginning excavation
on Thursday, July 27th
2017



Failing 3' Steel Top
Hinged Tidegate



3' CMP culvert removed
and beginning to
prepare foundation for
new 6' Trench Coat





MTR Structure w/
float yet to be installed





MTR float apparatus

RESTORING TIDAL CHANNEL SINUOSITY




Existing tidal channel after mowing by
Wheeler Excavation



After channel construction

Coho salmon smolt salvaged from tidal channel. ODFW biologist Chris Claire salvaged multiple times to ensure compliance with OC coho incidental take requirements



Installing gas powered water pump to de-water tidal channel with archaeologist John Goodwin observing. Project met all SHPO/THPO requirements through its duration.



Excavation day 1





Rough dug



Finished Grade
@ 1 1/2-1





6' finished
ACW



Beginning excavation
of east channel





Preparing and installing a stream crossing on the east tidal channel.

- *geotextile fabric
- *5" foundation of 3"- rock with a 1" overlay of $\frac{3}{4}$ "- for finished grade. Culverts were embedded to a depth of 1'
- *73"x55" Alzd CSPA culvert



Installing select pieces of LWD: logs were driven into streambank to ensure they do not mobilize during tidal exchanges and interfere with MTR and tidegate functionality.





Beginning pond excavation at intersection of east/west and north/south tidal channels



Completed pond excavation with select LWD installed

FENCING AND PLANTING COMPLETED IN THE SPRING 2018



PROJECT PARTNERSHIPS

